

DPW WEEKLY MEETING TUESDAY, SEPTEMBER 16, 2019

Engineering

Project

N Perry Mill & Resurface

sept 19

ANTICIPATED

COMPLETION

Sep-19

Mill/Resurface/ ADA ramps & related work

OPEN TO TRAFFICE W TEMP STRIPING 9/14/19

University Dr Reconstruction

sept 19

Nov. 2019

New CG, Pavement, ADA Ramps and related work

MAIN LINE COMPLETED -CURB PLACEMENT IN PROGRESS

ANTICIPATED PROJECT COMPLETION

Kettering/ S Jessie Reconstruction

Sept 2019

COMPLETED

WRC

N Perry Sanitary

Sept 2019

University to N completed

PROPOSED

N SAGINAW SAN REPLACEMENT

Nov 2019

Dec 2019

LAFAYETTE TO CARLETON COURT

2019 Local Street Impr. Part B

Start Date Sept 16th

start TBD

Oliver - Perry to Ivy

Spot CG & Sidealk Replacement, pavement reconstrcution

start TDB

Prospect - Woodward to S Paddock

Spot CG & Sidealk Replacement, pavement reconstrcution

Sept16 start

Third St. - Joslyn to West Dead End

Sept 2019

19-Nov

Spot CG & Sidealk Replacement, pavement reconstrcution

Sept 16 start

W Hopkins - Cherry lawn to West

Sept 2019

19-Nov

Spot CG & Sidealk Replacement, pavement reconstrcution

start TBD

Wisner - Chavez to Cass

Spot CG & Sidealk Replacement, pavement reconstrcution

REPAIR OF STORM SYSTEM

Carlisle at W Beverly

Repair broken pipe near center of intersection

Berwick

Repair broken storm drain/repair road surface

W Walton

Catch Basin Repair

PAVEMENT REPAIRS - SPOT LOCATIONS

Sept 2019

Cloverlawn - N of Kennett

Sept Start

Sidewalk Trip Hazard Elimination

Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities

Sign Replacement - ongoing

city-wide replacement generated by call-ins

Sign Replacement Regional

In process of creating a program to address on a section by section basis

reviewing all sign needs and replacing same

NOTE FOUR WAY STOP HAS BEEN ERECTED AT HOWARD AND N SAGINAW

CITY -WIDE MAJOR STREET STRIPING

Sept start

STREET STRIPING PROJECT COMPLETED 9/14/19

BOLD REPRESENTS CHANGES/ADDITIONS/MODIFICATIONS FROM PREVIOUS REPORT